City of Waupaca Main Street
Initial project schedule

Project ID: 6424-03-70 and 6424-03-80		Name of Project: City of Waupaca Main Street		County: Waupaca													
☐ Week of →			3/29/21	4/5/21	4/19/21	4/26/21	5/3/21	5/10/21	5/17/21	5/24/21	5/31/21	6/7/21	6/14/21	6/21/21	6/28/21	7/5/21	7/12/21
Work Items or Operations	Contractor	Duration															
Stage 1: Fulton Street Intersection																	
Close to traffic	Storm Traffic	1 day															
Sanitary sewer replacement	Gerke	1 day															
Asphalt patch	American/Gerke	1 day															
Open to traffic	Storm Traffic	1 day															
Stage 1A: North side of Fulton Street to North end of the project																	
Close to traffic	Storm Traffic	1 day															
Underground Utilities	Gerke	33 days															
Grading/Base course	Gerke	8 days															
Stage 1:B Fulton Street Intersection																	
Close to traffic	Storm Traffic	1 day															
Underground Utilities	Gerke	2 days															
Grading/Base course	Gerke	2 days															
Concrete- Curb, sidewalk, pavement	Chippewa	1 day															
Open to traffic	Storm Traffic	1 day															
Stage 1:C North Side of Fulton Street to North end of the project																	
Concrete- Curb, sidewalk, pavement Electrical and restoration	Chippewa	34 days															
Open to traffic	Storm Traffic	1 day															

STAGE 2

☐ Week of →			7/12/21	7/19/21	7/26/21	8/2/21	8/9/21	8/16/21	8/23/21	8/30/21	9/6/21	9/13/21	9/20/21	9/27/21	10/4/21	10/11/21	10/18/21	10/25/21
Work Items or Operations	Contractor	Duration																
Stage 2: Fulton Street to South end of the project																		
Close to traffic	Storm Traffic	1 day																
Underground Utilities	Gerke	24 days																
Grading/Base course	Gerke	10 days																
Concrete- Curb, sidewalk, pavement Electrical and restoration	Chippewa	41 days																
Open to traffic	Storm Traffic	1 day																